

Appendix A - Timelines for Heating

	DH		Electric contingency up to 25 units	
Procurement of Heating	Complete		30th April	Design, document prep and procurement
Internal approval & Award - DAR publication	Est. 14th March		13th May	ROD
Procurement of associated packages	1st week April		N/A	Within above
Awards of associated enabling works	14th April		N/A	
Associated enabling works progression - external	14th April -on-going		6th June	Associated works to communs
Works in flats commence	Mid June		6th June	
Works completion	July 2023		31st September 2022	Door order - 6-8wks.
NB. All dates for DH are indicative and are based on current programming. No activity has yet commenced should the electrical option be taken up				No items yet in motion for this option

